



NASA Stennis Space Center, MS  
Visitor's Center

---

---

**LOGANEnergy Corp.**  
Initial Report NASA Stennis Space Center Demonstration Program  
CERL BAA FY'01 PEM Project  
Stennis, MS  
February 2, 2004

## Contents

Introduction.....	1
Stennis Visitor's Center Mars Habitat.....	4
SITE COMMUNICATIONS PACKAGE.....	6
Stennis Visitor's Center PEM Installation Line Diagram.....	7
GenSys5P Product Specifications.....	8
Installation Application.....	9
Permitting.....	9
Start-up and Commissioning.....	9
Installation Check List .....	10
Commissioning Check List .....	10
Service Call Report.....	11
Project Contacts .....	13
Site Location.....	14
Installation Safety Plan .....	15

## Table of Figures

Figure 1, Proposed Site Overview.....	4
Figure 2, View of Proposed FC Pad Location .....	4
Figure 3, Fuel Cell Installation Site Relocation.....	5
Figure 4, Site Communications.....	6
Figure 5, Line Diagram.....	7
Figure 6, Product Specifications .....	8
Figure 7, Installation Check List.....	10
Figure 8, Commissioning Check List .....	10
Figure 9, Service Call Report .....	11
Figure 10, Economic Analysis.....	12
Figure 11, Project Contacts .....	13
Figure 12, Site Location .....	14
Figure 13, Safety Plan.....	15

## Introduction

Fuel Cells convert the chemical energy of a fuel into useable electric and thermal energy without an intermediate combustion or mechanical process. In that respect, they are similar to batteries. However, unlike batteries, fuel cells oxidize externally supplied fuel and therefore do not need recharging. Ever since National Aeronautics and Space Administration (NASA) adopted fuel cell power for the Apollo Space program, American industry has been fascinated by the prospects for their use on earth as well.

When integrated with a fuel processor and a solid-state power conditioner, the fuel cell power system becomes one that produces clean, quiet and reliable electric power and heat. Several manufacturers are currently hard at work to translate the basic technology into consumer products. As advances in PEM technology and mass production converge to introduce competitively costs systems into the marketplace, many are betting that small-scale fuel cell generators will soon be ready to tackle thousands of residential and small-scale commercial power applications. These new appliances will be packaged energy systems providing both heat and electricity that will be able to operate with or without the local utility grid.

Until recently, however, the promise of fuel cell technology has been slow to advance beyond a narrow beachhead commonly referred to as the "early adopter" marketplace. Broader market appeal has been constrained by fits, false starts and premature expectations raised by eager manufacturers; but also high prices, skepticism, and not a little resistance by parochial interests have all restricted the opportunity. Notwithstanding, during the decade of the 1990s, the UTC PC25C Fuel Cell program, assisted by a significant DOD investment, gradually established a solid record of achievement and customer satisfaction at numerous US locations and around the world. Installations sites included military hospitals, commercial buildings, banks, food processing facilities, data processing centers, police stations, and airports.

While many of these "early adopters" hosted pure technology demonstration projects, the industry gained valuable experience and knowledge because of them. More recently, however, customers have warmed to the proposition that fuel cells have real performance advantages in various combined heat and critical power applications (CHP). Perhaps their attitudes and business practices may be adjusting to accommodate an uncertain energy landscape. Clearly, many energy providers are scrambling to maintain their market base, others are floundering, and still others are stalking new opportunity. Nevertheless, they are all discovering that informed consumers have gained new leverage through the power of choice. Increasingly, newspaper articles, periodicals and other media outlets are scoring direct hits with stories about fuel cells. Policy makers are out front raising expectations of a cleaner, highly efficient fuel cell/hydrogen based

economy of the future. The signals are clear. Initiative and momentum are driving a rapidly maturing fuel cell industry.

Certainly one reason is because fuel cell technology represents, perhaps, the most exciting and innovative development in the energy industry today. In some ways the technology is maturing more rapidly and markets are developing more quickly than the supporting infrastructure, codes and standards are able to accommodate. However, as technology demonstrations increasingly give way to CHP fuel cell installations that provide practical solutions to demanding consumer requirements, such roadblocks should get resolved as consumer and utility interests find common ground. For example, in most applications, large-scale fuel cell installations may off-load significant power resources during critical grid demand intervals, serving utility interests, while providing "hot" back-up for mission essential loads in commercial and even residential applications. Additionally, they may also provide Btus for heating and cooling loads- demonstrating the dual benefits of enhancing grid stability and promoting energy conservation.

At the small scale and residential end of the fuel cell spectrum, the opportunity is just as promising for the rapid expansion of distributed power generation. Conceivably, thousands of 3kW to 5kW CHP fuel cells in homes and small businesses across the country could within several years displace hundreds of MWhs of electricity and millions of Btus with clean, efficient and reliable energy service. If this occurs, it could have a dramatic impact on both the energy industry, and on the nation's economy and security. Consumers, not utilities, could begin displacing environmentally disruptive generation methods, thereby forcing changes in the industry. As providers of grid resources, they may one day collectively enhance grid stability in many areas, boosting efficiency and conservation norms, and having a decided impact on the evolution of national energy policy.

Against this backdrop, the US Army Corps of Engineers Construction Engineering Research Lab (CERL) has contracted with LOGANEnergy through its FY'01 PEM Demonstration Program to engage a progressive fuel cell energy strategy to inform future DOD policy and planning. Broadly speaking, this engagement directs LOGAN to purchase and install residential and small-scale fuel cell power plants, and then test and evaluate their performance in widespread applications at selected military installations. Three events make this program very timely. They are (a) the complexities and perplexities of utility deregulation juxtaposed with, (b) base utility privatization programs, and (c) the nascent interest in distributed generation / CHP technologies that promise more efficient utilization of resources.

If the fuel cell industry appeared very much ahead of a languid power market in the recent past, today those markets are in comparative turmoil. Prices and availability, in some cases, are volatile and beyond the comprehension of energy managers and consumers alike. Consumers who

are seeking innovative and efficient energy solutions for greater comfort, convenience and reliability are adding a new urgency. If the fuel cell industry can capitalize on these conditions, it will have a rich market opportunity, but it will have to deliver energy services and benefits that are immediate, site specific, cost effective, energy efficient, and certifiably green!

In order to test and evaluate the state of PEM fuel cell technology against these challenges, LOGANEnergy Corporation will demonstrate over the course of a year a PEM small-scale fuel cell at NASA Stennis Space Center, MS. The installation will take place at the visitor's facility which is the focal point of the space center. The project will be guided by an operations plan that will direct the installation, testing, evaluation and reporting on the performance of the unit. The objectives of the plan include;

1. Evaluating installation methods in order to help standardize safe and cost effective installation practices,
2. Evaluating "out of the box" reliability and interoperability with existing facility electrical and mechanical systems / infrastructure,
3. Evaluating actual PEM operating characteristics as compared to manufacturer representations,
4. Measuring the cost of operating a PEM unit under real market conditions,
5. Measuring, collecting and analyzing operating data including, total load hours, availability, kW production, fuel consumption, water consumption, forced outages, serviceability, and manufacturer's support.
6. Introducing PEM technology, power distribution and energy efficiency to DOD and local stakeholders in the community.

The project will be led by LOGANEnergy and supported by the Stennis Facilities Management and Planning Office, Plug Power and Energy Signature Associates.

## Stennis Visitor's Center Mars Habitat



**Figure 1, Proposed Site Overview**

### **SITE PROPOSAL:**

In February 2003, Sam Logan of LOGANEnergy contacted Mr. Bob Heitzman, Director of Facilities Management, about the possibility of hosting a CERL FY'03 PEM demonstration unit at the visitor's center. Since Mr. Heitzman had been involved with the earlier Stennis PC25 Demonstration Program, he responded favorably to the opportunity. Figure 1, at left, is a photo of the Visitor's Center.

### **SITE AWARD:**

In June of 2003, LOGAN submitted NASA Stennis Visitor's Center as a candidate site for the FY'03 PEM Program. However, in July of 2003, CERL indicated that it would prefer to include Stennis with funds left over from the FY'01 PEM Program, and in August 2003, LOGAN received a contract to proceed with the Stennis PEM demonstration project.

### **KICK-OFF MEETING:**

In December 2003, Stennis hosted a project kick-off meeting with representatives of CERL and LOGAN. After reviewing several possible locations at visitor's center, the group consensus favored selecting the SE corner of the restaurant/museum building pictured at right. This site provides great visibility for the project as it is situated adjacent to many other NASA displays. Electrical and Thermal interfaces are very convenient to the site. At right, Frank Holcomb, from CERL is standing on the pad site proposed at the meeting.



**Figure 2, View of Proposed FC Pad Location**





## SITE MODIFICATION

Subsequent to the Kick-off meeting, Stennis advised LOGAN that they preferred to move the fuel cell installation site over to the Mars Habitat display on the North side of the visitor's center.



← Mars Habitat

The Mars Habitat seen at left, and in the photo above, provides visitors with an experience of life aboard a home for future space explorers.

**Figure 3, Fuel Cell Installation Site Relocation**

Notwithstanding the site change, LOGAN will proceed with a similar installation plan that covers the entire scope of the plan envisioned for the original site.

## SITE COMMUNICATIONS PACKAGE



Following is the drawing of Connected Energy equipment necessary to commission Plug Power fuel cell genset sites in order to communicate with a remote and central data center securely via the Internet. One CENTRY<sub>WCC</sub> communicates with the Plug Power controller, and another CENTRY<sub>WCC</sub> is dedicated to interface with the site meters and sensors via CENTRY<sub>PIA</sub>. The CENTRY<sub>PIA</sub> allows communication with multiple pulse or analog inputs. The VPN router at the site encrypts the traffic between the site and the data center to make a very secure connection, similar to what banks use to send financial information over the Internet. The modem is optional. If the site allows for direct network access, no modem is necessary (see cost reduction discussion following). Other modems can be used at sites where access or cost drives alternative communication strategies to DSL.




Figure 4, Site Communications



## Installation Line Diagram

### Stennis Visitor's Center PEM Installation Line Diagram





Figure 5, Line Diagram

## GenSys5P Product Specifications

### Plug Power Fuel Cell System

The GenSys5P is a 5kWAC on-site power generation system fueled by natural gas. Designed to be connected to the existing power grid, the 5P is a clean and efficient source of power that uses LP Gas as its fuel.



## Specifications

Physical	Size (L X W X H):	84 1/2" X 32" X 68 1/4"
Performance	Power rating: _____	5kW continuous
	Power set points: _____	2.5kW, 4kW, 5kW
	Voltage: _____	120/240 VAC @ 60Hz
	Power Quality: _____	IEEE 519
	Emissions: _____	NO <sub>x</sub> < 5ppm
		SO <sub>x</sub> < 1ppm
		Noise < 70 dBa @ 1meter
Operating Conditions	Temperature: _____	0°F to 104°F
	Elevation: _____	0 to 750 feet
	Installation: _____	Outdoor/CHP
	Electrical Connection: _____	GC/GI
	Fuel: _____	Natural Gas
Certifications	Power Generation: _____	CSA International
	Power Conditioning: _____	UL
	Electromagnetic Compliance: _____	FCC Class B
<b><u>Dimensions</u></b>		
	Length _____	84 inches
	Width _____	32 inches
	Height _____	68 1/4 inches
<b><u>Operating Requirements</u></b>		
	Fuel Type _____	LP Gas
	Temperature _____	0 degrees F to 104 degrees F
<b><u>Outputs</u></b>		
	Power Output _____	5kW
	Voltage _____	120/240 VAC @ 60Hz
	Noise _____	< 70 dBA@ 1 meter
<b><u>Certifications</u></b>		
	CSA International _____	Fuel Cell System
	UL1741 _____	Power Conditioning Module
	IEEE P14741 _____	Grid Parallel Generation

Figure 6, Product Specifications

## Installation Application

[Figure 5](#), above, describes a one line diagram of the planned Stennis Visitor's Center Mars Habitat PEM fuel cell installation. The diagram illustrates utility and control interfaces including, LP Gas, power, water and instrumentation devices that will be installed in the equipment room of the habitat building. [Figure 6](#), above, lists the specifications of the Plug Power GenSys5p LP Gas PEM technology demonstration fuel cell chosen for this site.

The electrical conduit will run between the facility load panels and the fuel cell are estimated to be 25 feet. The Reverse Osmosis/DI water tubing run that will provide filtered process water to the power plant will be approximately 25 feet distance, and the thermal recovery piping runs between the fuel cell and the hot water heater in the Habitat building are also approximately 25 feet. Data storage, retrieval, and Web interface will be accomplished with a Remote Terminal Unit (RTU) seen in figure [Figure 5](#), above.

The fuel cell inverter has a power output of 110/120 VAC at 60 Hz, matching the building distribution panel in the equipment room of the habitat building with its connected loads at 110/120 VAC. The installation will include both a grid parallel and a grid independent configuration. The unit will provide stand-by power to a new critical load panel that will serve routine facility building loads. A two-pole wattmeter will monitor both the grid parallel and grid independent conductors to record fuel cell power distribution to both the existing panel and the new critical load panel.

LOGAN will connect the fuel cell gas piping to a new LP Gas tank to be furnished by Stennis, and install a gas meter to calculate fuel cell usage as indicated in [Figure 5](#), above. A regulator at the fuel cell gas inlet will maintain the correct operating pressure at 14 inches water column.

A phone line connection to the fuel cell modem will provide communications with Plug Power and LOGAN customer support functions.

The installation will proceed in a manner that minimizes inconvenience to visitors and employees at the center.

## Permitting

LOGAN will work closely with the NASA Stennis Environmental Departments to insure the installation satisfies all environmental and safety requirements.

## *Start-up and Commissioning*

The initial start is planned for late February 2004. Prior to starting the unit the items covered in [Figure 7](#), below, are to be completed. LOGAN's fuel cell systems technician will continue to test and monitor the unit in accordance with the factory recommended procedures to insure completion of the items listed in [Figure 8](#), below. Operations testing and tuning of the fuel cell's

electrical and mechanical systems will continue to insure smooth and reliable performance. It is anticipated that the unit will be declared operational by March 15, 2004.

Service incidents and facility calls will be reported on the sample Service Call Report form listed below as [Figure 9](#).

An Economic Analysis of the Stennis Space Center project appears in [Figure 10](#) below. An installation safety plan appears below in [Figure 13](#).

### ***Installation Check List***

<b>TASK</b>	<b>SIGN</b>	<b>DATE</b>	<b>TIME(hrs)</b>
Batteries Installed			
Stack Installed			
Stack Coolant Installed			
Air Purged from Stack Coolant			
Radiator Coolant Installed			
Air Purged from Radiator Coolant			
J3 Cable Installed			
J3 Cable Wiring Tested			
Inverter Power Cable Installed			
Inverter Power Polarity Correct			
RS 232 /Modem Cable Installed			
DI Solenoid Cable Installed with Diode			
Natural Gas Pipe Installed			
DI Water / Heat Trace Installed			
Drain Tubing Installed			

**Figure 7, Installation Check List**

### ***Commissioning Check List***

<b>TASK</b>	<b>SIGN</b>	<b>DATE</b>	<b>TIME (hrs)</b>
Controls Powered Up and Communication OK			
SARC Name Correct			
Start-Up Initiated			
Coolant Leak Checked			
Flammable Gas Leak Checked			
Data Logging to Central Computer			
System Run for 8 Hours with No Failures			

**Figure 8, Commissioning Check List**



LOGANEnergy

## Service Call Report

### SERVICE CALL REPORT

System Serial #: \_\_\_\_\_

### SYSTEM INFORMATION

Date: \_\_\_\_\_

Purpose of Service Call      ☐ Repair      ☐ Maintenance      ☐ ECN      (Check all that apply)

Date

Time

Date/Time shutdown

\_\_\_\_\_

### MAINTENANCE / REPAIR INFORMATION

Service Tech Name: \_\_\_\_\_

Travel Man-hours: \_\_\_\_\_

Troubleshooting Man-hrs: \_\_\_\_\_

Repair Man-hours: \_\_\_\_\_

Spare Part Delay Time: \_\_\_\_\_

Work Performed: \_\_\_\_\_

Technician \_\_\_\_\_

Comments: \_\_\_\_\_

### FAILURE REPORT SUMMARY

Date	Description of Problem	Rpt #	Initials

Figure 9, Service Call Report

## LOGANEnergy Corp.

### FY' 02 RESSDEM

### Stennis PEM Fuel Cell Economic Analysis

#### Estimated Project Utility Rates

1) Water (per 1,000 gallons)	\$1.69
2) Electricity (per KWH)	\$0.0450
3) Natural gas ( per MCF)	\$6.80

#### Estimated First Cost

<i>Plug Power 5 kW SU-1</i>	<i>\$65,000</i>
<i>Shipping</i>	<i>\$1,800</i>
<i>Installation electrical</i>	<i>\$1,250</i>
<i>Installation mechanical</i>	<i>\$3,200</i>
<i>Watt Meter, Instrumentation</i>	<i>\$3,150</i>
<i>Site Prep, labor materials</i>	<i>\$925</i>
<i>Technical Supervision</i>	<i>\$8,500</i>
<b>Total</b>	<b>\$83,825</b>

#### Assume Five Year Simple Payback

**\$16,765**

Forecast Operating Expenses	Volume	\$/Hr	\$/ Yr
<i>Natural Gas</i>			
<i>Mcf/hr @ 2.5kW</i>	<i>0.032838</i>	<i>\$0.22</i>	<i>\$1,760</i>
<i>Water</i>			
<i>Gals/Yr</i>	<i>4918</i>		<i>\$8.31</i>

#### Add Total Annual Operating Costs

**\$1,769**

#### Total Annual Costs (Ammortization + Expenses)

**\$18,534**

#### Economic Summary

<i>Forecast Annual kWh</i>	<i>19710</i>	
<i>Annual Cost of Operating Power Plant</i>	<i>\$0.0897</i>	<i>kWh</i>
<i>Credit Annual Thermal Recovery</i>	<i>-0.016489</i>	<i>kWh</i>
<i>Project Net Operating Cost</i>	<i>\$0.0733</i>	<i>kWh</i>
<i>Ammount Available for Financing</i>	<i>(\$0.0283)</i>	<i>kWh</i>
<i>Add 5 Yr Ammortization Cost / kWh</i>	<i>\$0.8506</i>	<i>kWh</i>

#### Current Demo Program Cost Assuming 5 Yr Simple Payback

**\$0.9403 kWh**

**\*\*NOTE\*\***Does not include allowance for cell stack life cycle costs or service over 5 year economic senario

**Figure 10, Economic Analysis**



## Project Contacts

### Stennis PEM Fuel Cell Demonstration Program

#### Stennis Space Center Host Site Project Manager

Bob Heitzman

(228) 688-2210

[robert.j.heitzmann@nasa.gov](mailto:robert.j.heitzmann@nasa.gov)

#### Host Site Project Engineer

Lladro Sylvester

(228) 688-2956

[lladro.a.sylvester@nasa.gov](mailto:lladro.a.sylvester@nasa.gov)

#### Host Site Electrical Engineer

Eric Ross

(228) 688-3571

[eric.p.ross@nasa.gov](mailto:eric.p.ross@nasa.gov)

#### LOGANEnergy Project Developer

Sam Logan

(770) 650-6388 office

(770) 330-6600 cell

[samlogan@loganenergy.com](mailto:samlogan@loganenergy.com)

#### LOGANEnergy Installation Manager

Keith Williams

(770) 331-0833

[keithwilliams@loganenergy.com](mailto:keithwilliams@loganenergy.com)

#### DoD Fuel Cell Program Manager

Mike Binder

(217) 840-2323

[m-binder@cecer.army.mil](mailto:m-binder@cecer.army.mil)

#### Plug Power Project Engineer

Brian Davenport

(518) 727-4553

[brian\\_davenport@plugpower.com](mailto:brian_davenport@plugpower.com)

Figure 11, Project Contacts

## Site Location



Stennis Space Center is located in South Mississippi on I-10 at Exit 2 approximately 48 miles west of Biloxi and 45 miles east of New Orleans.

John C. Stennis Space Center  
Bldg 2204  
Receiving  
Stennis Space Center, Mississippi 39529

Figure 12, Site Location

# Installation Safety Plan

<b>Project Description</b>		Stennis Space Ctr Fuel Cell Demonstration Project...Electrical and Mechanical Installation and Thermal integration of Plug Power GenSys5C 5kW PEM Fuel Cell Power Plant .		<b>Activity Date</b>
				February/March 2004
<b>Installation Site</b>		<b>Project Manager</b>		<b>Prepared By</b>
John C Stennis Space Ctr, Bldg 2204 Receiving Stennis Space Ctr, Mississippi 39529		LOGANEnergy Corp. 1080 Holcomb Br Rd 100 Roswell Summit, Suite 175, Roswell, GA 30076		Samuel Logan, Jr.
				<b>Date</b> 01/15/04
<b>Project Personnel</b>		<b>Emergency Medical Response</b>		
<b>Project Manager</b> Liadro Sylvester (228) 688-2956		<b>LOGAN Project Manager/Representative</b> <b>Name</b> Keith Williams (770) 331-0833		<b>Covington Region Medical Center</b>
<b>Project Contractors</b> Plug Power Brian Davenport (518) 727-4553		<b>Other Personnel</b> Col Harry McCarthy 678-283-6608		<b>Specialized Equipment for Tasks</b> Fork Truck, Thermal Welder, Power Drill, Various Power Tools
<b>Installation /Construction</b>		<b>Perils</b>		<b>Mitigation</b>
<b>Tasks</b>				
1. Hand Trench 50 feet 1/2" NG Line		Cut/damage other buried utilities, conduit, lines		Locate and Mark buried utilities before trenching.
2. Hand trench 150" water line.		Cut/damage other buried utilities, conduit, lines		Practice correct tie-in techniques, use trained personnel.
3. Offload 2,200 PEM Fuel Cell		Damage Equipment, harm/injure personnel.		Use trained equipment operators with trained observers.
4. Electrical/Mechanical Installation		Electric Shock to personnel.		Use "LOTO" procedures; avoid working "HOT" circuits
5. Initial Start of Equipment		Injury or harm working with power tools.		Use trained personnel on all installation tasks.
6. Maintain General Site Conditions		Damage Equipment, harm/injure personnel.		Use factory trained personnel, follow procedures.
		Unkempt Site...Danger to residents and visitors.		Remove loose materials, tools, police site at end of each day. Place yellow caution ribbon around installation/work areas.
7. Maintain Safe Work Environment		Injury, loss of equipment, materials, customer dissatisfaction, loss of time and money.		Manager's Representative to encourage safe practices by all contractor personnel; critique unsafe practices; and lead by example.
8. Personnel Safety		Head, hand and foot injury.		Construction/installation crews shall wear appropriate personal protective gear while performing job site tasks.

Figure 13, Safety Plan