

W91321-04-C-0023

LOGANEnergy Corp.

Hill AFB PEM Demonstration Project
Midterm Report

Proton Exchange Membrane (PEM) Fuel Cell Demonstration
Of Domestically Produced PEM Fuel Cells in Military Facilities

US Army Corps of Engineers
Engineer Research and Development Center
Construction Engineering Research Laboratory
Broad Agency Announcement **CERL-BAA-FY03**

Hill Air Force Base
Main Base Fire Station, Building #9
Ogden, Utah

July 27, 2005

Executive Summary

Under terms of its FY'03 DOD PEM Demonstration Contract with ERDC/CERL, LOGANEnergy has installed a Plug Power GenSys5C 5kWe Combined Heat and Power fuel cell power plant at Hill AFB. The site selected for the one-year demonstration project is Building 9, the Base Fire Station. The unit is electrically configured to provide grid parallel/grid independent service to the fire station and it is also thermally integrated with the facility's hot water system to support domestic hot water loads.

As a result of hosting this project, LOGAN anticipates that it will add \$1,035 in annual energy costs to Hill ARB during the period of performance.

Since start-up in February 2005, the project has achieved greater than 90% availability.

The Hill AFB POC for this project is David Abbott, who may be reached at:
Base Utility Manager/Energy Management Office
75 CES/CEEE Hill AFB, UT
Comm.: 801-777-5944, DSN: 777-5944, FAX: 777-5944
Email: david.abbott@hill.af.mil

Table of Contents

EXECUTIVE SUMMARY	2
1.0 DESCRIPTIVE TITLE	4
2.0 NAME, ADDRESS AND RELATED COMPANY INFORMATION	4
3.0 PRODUCTION CAPABILITY OF THE MANUFACTURER	4
4.0 PRINCIPAL INVESTIGATOR(S)	5
5.0 AUTHORIZED NEGOTIATOR(S)	5
6.0 PAST RELEVANT PERFORMANCE INFORMATION	5
7.0 HOST FACILITY INFORMATION	6
8.0 FUEL CELL INSTALLATION	8
9.0 ELECTRICAL SYSTEM	9
10.0 THERMAL RECOVERY SYSTEM	10
11.0 DATA ACQUISITION SYSTEM	12
12.0 FUEL SUPPLY SYSTEM	13
13.0 INSTALLATION COSTS	13
14.0 ACCEPTANCE TEST	14
APPENDIX	15

Update Table of Contents

Proposal – Proton Exchange Membrane (PEM) Fuel Cell Demonstration of Domestically Produced Residential PEM Fuel Cells in Military Facilities

1.0 Descriptive Title

LOGANEnergy Corp. Small Scale PEM 2004 Demonstration Project at Hill AFB in Ogden, UT

2.0 Name, Address and Related Company Information

LOGANEnergy Corporation
1080 Holcomb Bridge Road
BLDG 100- 175
Roswell, GA 30076
(770) 650- 6388

DUNS 01-562-6211
CAGE Code 09QC3
TIN 58-2292769

LOGANEnergy Corporation is a private Fuel Cell Energy Services company founded in 1994. LOGAN specializes in planning, developing, and maintaining fuel cell projects. In addition, the company works closely with manufacturers to implement their product commercialization strategies. Over the past decade, LOGAN has analyzed hundreds of fuel cell applications. The company has acquired technical skills and expertise by designing, installing and operating over 30 commercial and small-scale fuel cell projects totaling over 7 megawatts of power. These services have been provided to the Department of Defense, fuel cell manufacturers, utilities, and other commercial customers. Presently, LOGAN supports 30 PAFC and PEM fuel cell projects at 21 locations in 12 states, and has agreements to install 22 new projects in the US and the UK over the next 18 months.

3.0 Production Capability of the Manufacturer

Plug Power manufactures a line of PEM fuel cell products at its production facility in Latham, NY. The facility produces three lines of PEM products including the 5kW GenSys5C natural gas unit, the GenSys5P LP Gas unit, and the GenCore 5kW standby power system. The current facility has the capability of manufacturing 10,000 units annually. Plug will support this project by providing remote monitoring, telephonic field support, overnight parts supply, and customer support. These services are intended to enhance the reliability and performance of the unit and achieve the highest possible customer satisfaction. Brian Davenport is the Plug Power point of contact for this project. His phone number is 518.782.7700, and his email address is brian_davenport@plugpower.com.

4.0 Principal Investigator(s)

Name	Samuel Logan, Jr.	Keith Spitznagel
Title	President	Vice President Market Engagement
Company	Logan Energy Corp.	Logan Energy Corp.
Phone	770.650.6388 x 101	860.210.8050
Fax	770.650.7317	770.650.7317
Email	samlogan@loganenergy.com	kspitznagel@loganenergy.com

5.0 Authorized Negotiator(s)

Name	Samuel Logan, Jr.	Keith Spitznagel
Title	President	Vice President Market Engagement
Company	Logan Energy Corp.	Logan Energy Corp.
Phone	770.650.6388 x 101	860.210.8050
Fax	770.650.7317	770.650.7317
Email	samlogan@loganenergy.com	kspitznagel@loganenergy.com

6.0 Past Relevant Performance Information

a) Contract: PC25 Fuel Cell Service and Maintenance Contract #X1237022

Merck & Company
Ms. Stephanie Chapman
Merck & Company
Bldg 53 Northside
Linden Ave. Gate
Linden, NJ 07036
(732) 594-1686

In November 2002 Merck & Company issued a four-year contract to LOGAN to provide fuel cell service, maintenance and operational support for one PC25C fuel cell installed at their Rahway, NJ plant. During the contract period the power plant has operated at 94% availability. LOGAN performs the quarterly and annual service prescribed by the UTC, and performs other maintenance as required. The periods of unavailability are chiefly due to persistent inverter problems that seem to be endemic to the Toshiba power conditioning balance of the system. Field modifications and operating adjustments have largely cured the problem. Quarterly service events take 10 hours to complete with the unit under load, and the annual event takes approximately 35 hours with the unit shut down.

b) Contract: Plug Power Service and Maintenance Agreement to support one 5kWe GenSys5C and one 5kWe GenSys5P PEM power plant at NAS Patuxant River, MD.

Plug Power
Mr. Scott Wilshire.
968 Albany Shaker Rd.
Latham, NY 12110
(518) 782-7700 ex 1338

LOGAN performed the start-up of both units after Southern Maryland Electric Cooperative completed most of the installation work. The units are located at residential sites at Patuxant

River Naval Air Station, MD and operate in standard grid connected/grid independent configurations. Both operate at 4.5kWe and have maintained 98% availability. The units, S/Ns 241 and 242 are two of the very latest GenSys models to reach the field. S/N 242 is Plug Power's first LPG fueled system to go into the field. Both have set new performance standards, and raised expectations for near term commercial viability for this product. Operations to date are indicative of the success of the various test and evaluation programs that have been conducted over the past two years.

- c) Contract: A Partners LLC; Commercial PC25 Fuel Cell Project Design, Installation and 5-year service and maintenance agreement.

Mr. Ron Allison
A Partners LLC
1171 Fulton Mall
Fresno, CA 93721
(559) 233-3262

On April 20, 2004 LOGAN completed the installation of a 600kWe PC25C CHP fuel cell installation in Fresno, CA. The system operating configurations allow for both grid parallel and grid independent energy service. The grid independent system is integrated with a Multi Unit Load Sharing (MULS) electronics package and static switch, which initial development was funded by ERDC CERL in 1999. This is the third fuel cell installation that uses the MULS System. The thermal recovery package installed in the project includes a 100-ton chiller that captures 210 degree F thermal energy supplied by the three fuel cells to support cooling loads on the first three floors of the host facility. The fuel cells also provide low-grade waste heat at 140 degrees F that furnishes thermal energy to 98 water source heat pumps located throughout the 12-story building during the winter months.

7.0 Host Facility Information

Hill Air Force Base is an Air Force Material Command base located in northern Utah. Hill is home to many operational and support missions, with the Ogden Air Logistics Center (OO-ALC) serving as the host organization. The center provides worldwide engineering and logistics management for the F-16 Fighting Falcon, A-10 Thunderbolt, Minuteman III and Peacekeeper Intercontinental Ballistic Missiles. The base performs depot maintenance of the F-16, A-10 and C-130 Hercules aircraft.




The center is responsible for Air Force-wide item management, depot-level overhaul and repair for all types of landing gear, aircraft wheels, brakes and tires. The logistics for all

conventional air munitions, solid propellants and explosive devices used throughout the Air Force are managed at Hill AFB. The OO-ALC is the Air Force Center of Industrial and Technical Excellence (CITE) for low-observable "stealth" aircraft structural composite materials and provides support for the B-2 Spirit multi-role bomber.

A full range of sustainable and logistics support is provided for space and command, control, communication and intelligence systems. The center provides worldwide logistical support for mature (T-37, T-38) and proven (F-4, F-5, F-111, OV-10) aircraft.

Hill is also responsible for providing photonics imaging and reconnaissance equipment; aircraft and missile crew training devices; avionic, hydraulic, pneumatic and radar components; instruments; gas turbine engines; power equipment systems; special purpose vehicles; shelters; and software engineering, development and support.

Getting to Hill AFB is easy. It's located right off Interstate 15, about 30 miles north of Salt Lake City. Once you get on base through the South, West or the Roy Gates, security will direct you to parking. Hill is located along the Wasatch Front, the mountain chain just to the east. To the north of the base, the closest major city is Ogden.



8.0 Fuel Cell Installation

The photo below in [Figure 2](#) is a picture of the entrance to the Hill AFB Fire Station Building #9, which is the site of the PEM project. Following the initial site visit on July 15, 2004, LOGAN and the base POC reached an initial consensus that the Base Wing Commander's residence could provide a good opportunity to install the fuel cell to best effect. However, during the kick-off meeting on July 27, 2004, the POC revealed that the new base housing privatization program would prevent that original plan from going forward. In the ensuing discussions, the Hill POC and LOGAN decided to tour the base fire station to determine its suitability for the project. Following that, this facility was chosen to host the project.

The photo below in [Figure 1](#) shows the installation location prior to the start of the project at the rear of the Building 9. Note the convenient location of natural gas service on the building exterior wall behind the bollards. Gas piping penetrates the building at a point just below the regulator and terminates at a hot water heater located in a closet 15 feet from the exterior wall. LOGAN used the same wall penetration and routing to install its thermal recovery piping to the water tank.

The building did not originally have high speed Ethernet service, but the POC assisted in acquiring the service during the installation phase. The installation plan simulates a critical load application by wiring appropriate circuits to the fuel cell's emergency load panel.




Figure 1



Figure 2

The photos below show the fuel cell pad site during and after the installation phase at Hill Air Force Base Building #9. [Figure 3](#), below, shows the fuel cell on its pad site, looking to the North. Behind the fuel cell and to the left is the door to the mechanical room, where technicians can easily and conveniently gain access to the heat recovery components and water filtration equipment. The photograph also shows two bollards that were installed to in front of the unit to safeguard against vehicular traffic moving behind the facility.

The second photo below, labeled [Figure 4](#), shows the heat recovery accessories that were tied into the facility's hot water heater. The brown component is the circulation pump that maintains CHP flow between the fuel cell and the Solar Wand. The solar wand is the key heat transfer element in the CHP loop which maintains direct contact with the water within the tank.



Figure 3



Figure 4

CHP Circulation Pump

Solar Wand Insert



Figure 5

Reverse Osmosis filtration equipment installed by LOGAN technicians can be seen on the inside wall of the maintenance room in [Figure 5](#), to the left. The blue housing contains a carbon filter and the gray filter toward the back serves as the R/O unit to the fuel cell.

The piping that exits the wall toward the bottom of [Figure 5](#) is the insulated heat recovery loop. This piping runs to the facility hot water heater seen above in [Figure 4](#).

Reverse Osmosis Filter

Additional Carbon Filter

Heat Recovery Piping to Hot Water Heater

9.0 Electrical System

The Plug Power GenSys5C PEM fuel cell power plant provides both grid parallel and grid independent operating configurations for site power management. This capability is an important milestone in the development of the GenSys5 product commercialization schedule. The unit has a power output of 110/120 VAC at 60 Hz, and when necessary the voltage can be adjusted to

208vac or 220vac depending upon actual site conditions. The photo below in [Figure 6](#) shows the electrical service panel in the fire station where the fuel cell will be electrically coupled to the base utility grid. On the wall adjacent to the service panel, LOGAN attached a new emergency service panel after consulting the POC to select the appropriate transfer circuits to tie in.



Figure 6



Figure 7

[Figure 7](#), above, shows the mounting bracket that has been fixed to the side of the Hill AFB GenSys5C unit. LOGAN technicians placed the fuel cell emergency disconnect and electric meter on the bracket.

10.0 Thermal Recovery System

The thermal recovery system installed by LOGAN at Hill Air Force Base implements a new heat exchange technology through the use of Butler Sun Solutions' Solar Wand. LOGAN opted for this heat exchange component in place of the Heliodyne in order to both diversify the GenSys thermal recovery projects and investigate the possible benefits afforded by a different heat exchanger design. While the Heliodyne has proven highly reliable and efficient in previous GenSys PEM demonstrations, the Solar Wand will allow LOGAN to expand the heat exchange possibilities for future CHP sites.

The Butler Sun Solutions Solar Wand was designed to allow standard hot water tanks to make use of solar heating, but should be adaptable to any indirect heat source. The Solar Wand is a double-walled heat exchanger that inserts into any standard domestic hot-water tank. The apparatus screws into the outlet port of the tank, providing a new hot water outlet and also fluid input/output connections. The Solar Wand itself provides approximately two square feet of heat transfer surface inside the tank. The heat exchange medium at the Hill site is a 50/50 mixture of propylene glycol and water, and it is isolated from the potable hot water by two copper walls while the space between is vented to the exterior of the tank. The Solar Wand allows the customer to use the existing hot water tank and a single pump to circulate fluid from the heat

source to the Solar Wand. [Figure 8](#) below shows the Solar Wand component on its own as well as a close-up of the installed heat exchanger on the water heater.

Beginning with the FY'03 DOD PEM demonstration program LOGANEnergy introduced a new pulse-controlled metering component that at first appeared to reduce costs while also diversifying the heat recovery systems being used in the field. The new hardware selected was the ISTECH BTU/flow meter, which can be configured to deliver varying output signals depending on the type of data required by the logging equipment.

The default output of the ISTECH BTU meter is a pulse which signifies BTU recovery across the heat exchanger. This seemed to be a simpler installation and a more reliable solution than the costly Omega systems that were had been the meter of choice for two years. After several months of difficulty with capturing accurate data from the ISTECH, and following extensive troubleshooting to understand the problem, LOGAN determined that the ISTECH operating configuration conflicted with the Connected Energy data-logging software. At the FY'01 and FY'02 sites, the Omega flow meter and RTD sensors provided inputs to the Connected Energy software that enabled it to calculate heat recovery as BTUs. However, LOGAN found that the ISTECH heat recovery values calculated internally were not an acceptable format for the Connected Energy programming, and therefore the data could not be recorded or displayed properly.

With that understanding, LOGAN has corrected the heat recovery data-logging problems at the sites using ISTECH Btu meters. The technicians in charge of each of these sites have reconfigured the ISTECH metering hardware to relay only flow-rate pulses to the Connected Energy data-logging components rather than calculated BTUs. RTDs sensors have been added at each of these sites in order to capture water temperatures that are necessary to meet the requirements of the Connected Energy BTU calculation scheme. At this time LOGAN is working closely with Connected Energy to ensure that future thermal data will be collected accurately for the remainder of these demonstrations. A plot in [Figure 12 of Appendix 1](#) displays the newly corrected thermal recovery data-logging setup with Connected Energy. The changes used at Hill AFB have been universally applied at the rest of the ISTECH sites in order to ensure accurate thermal data collection for the remainder of these projects.




Figure 8

11.0 Data Acquisition System

LOGAN installed a Connected Energy Corporation web-based SCADA system that provides high-speed, real-time monitoring of the power plant. The schematic drawing seen below in [Figure 9](#) describes the architecture of the CEC hardware that supports the project. The system provides a comprehensive data acquisition solution and also incorporates remote control, alarming, notification, and reporting functions. The system picks up and displays a number of fuel cell operating parameters on functional display screens including: kWh, cell stack voltage, water management, as well as external instrumentation inputs including Btus, fuel flow, and thermal loop temperatures. CEC's Operations Control Center in Rochester, New York maintains connectivity by means of a Virtual Private Network that will link the fuel cell to the center.

CEC WEB enabled SCADA Terminal Hardware




Figure 9

High-speed Internet access via the VPN router, pictured in the Figure 9 schematic, has been contracted with a local ISP. The base provided dial tone to a phone jack that is conveniently located in the basement of Building #9 to provide analog communications with the fuel cell data modem.

12.0 Fuel Supply System

LOGAN connected the fuel cell gas piping into the existing natural gas service line adjacent to the fuel cell pad, and installed a flow meter to calculate fuel cell usage as mentioned in Figure 1. A regulator at the fuel cell gas inlet maintains the correct fuel cell operating pressure at 14 inches water column.

13.0 Installation Costs

Hill Air Force Base Fire Station Building #9

Project Utility Rates		Utility
1) Water (per 1,000 gallons)	\$0.95	Hill AFB
2) Utility (per KWH)	\$0.0473	Utah Power
3) Natural Gas (per MCF)	\$8.29	Utah Gas

First Cost	Estimated	Actual
Plug Power 5 kW GenSys5C	\$ 65,000.00	\$ 65,000.00
Shipping	\$ 1,800.00	\$ 1,060.00
Installation electrical	\$ 1,250.00	\$ 924.00
Installation mechanical & thermal	\$ 3,200.00	\$ 1,700.00
Watt Meter, Instrumentation, Web Package	\$ 3,150.00	\$ 2,950.00
Site Prep, labor materials	\$ 925.00	\$ 1,125.00
Technical Supervision/Start-up	\$ 8,500.00	\$ 13,860.00
Total	\$ 83,825.00	\$ 86,619.00
Assume Five Year Simple Payback	\$ 16,765.00	\$ 17,323.80

Forecast Operating Expenses	Volume	\$/Hr	\$/ Yr
Natural Gas MCF/ hr @ 2.5kW	0.03	\$ 0.27	\$ 2,146.24
Water Gallons per Year	14,016		\$ 13.32
Total Annual Operating Cost			\$ 2,159.55

Economic Summary			
Forecast Annual kWh		19710	
Annual Cost of Operating Power Plant	\$	0.110	kWH
Credit Thermal Recovery Rate		(\$0.010)	kWH
Project Net Operating Cost	\$	0.100	kWH
Displaced Utility cost	\$	0.0473	kWH
Energy Savings (Cost)		(\$0.053)	kWH
Annual Energy Savings (Cost)		(\$1,035.57)	

Explanation of Calculations:

Actual First Cost Total is a *sum* of all the listed first cost components.

Assumed Five Year Simple Payback is the Estimated First Cost Total *divided by* 5 years.

Forecast Operating Expenses:

Natural gas usage in a fuel cell system set at 2.5 kW will consume 0.033 MCF per hour. The cost per hour is 0.033 Mcf per hour \times the cost of natural gas to the site per MCF at \$8.29. The cost per year of \$2,146.24 is the cost per hour at \$0.27 \times 8760 hours per year \times 0.9. The 0.9 is for 90% availability.

Natural gas fuel cell systems set at 2.5 kW will consume 1.6 gallons of water per hour through the DI panel. The total volume of water consumed at 14,016 gallons per year is 1.6 gph \times 8760

hours per year. The cost per year of \$13.32 is $14,016 \text{ gph} \times \text{cost of water to the site at } \$0.95 \text{ per } 1000 \text{ gallons}$.

The Total Annual Operating Cost, \$2,159.55 is the *sum* of the cost per year for the natural gas and the cost per year for the water consumption.

Economic Summary:

The Forecast Annual kWh at 19,710 kWh is the product of the 2.5 kW set-point for the fuel cell system $\times 8760 \text{ hours per year} \times 0.9$. The 0.9 is for 90% availability.

The Annual Cost of Operating the Power Plant at \$.110 per kWh is the Total Annual Operating Cost at \$2,159.55 *divided by* the forecast annual kWh at 19,710 kWh.

The Credit Annual Thermal Recovery at $-\$0.010$ is $7800 \text{ divided by } 3414$. This is then *multiplied by* $0.9 \times 0.1 \times \text{the cost of electricity at } \$0.0473 \text{ per kWh} \times (-1)$. As a credit to the cost summary, the value is expressed as a negative number.

The Project Net Operating Cost is the *sum* of the Annual Cost of Operating the Power Plant *plus* the Credit Annual Thermal Recovery.

The Displaced Utility Cost is the cost of electricity to Hill AFB per kWh.

Energy Savings (cost) equals the Displaced Utility Cost *minus* the Project Net Operating Cost.

Annual Energy Savings (cost) equals the Energy Savings \times the Forecast Annual kWh.

14.0 Acceptance Test

An 8-hour acceptance test was run on Feb 18, 2005 by LOGAN's technician following completion of all the commissioning tasks listed in the Checklist attached below. It was the first successful start-up of the system. Please see Appendix 2 for documentation of the test done by the technician.

Appendix

1) Monthly Performance Data




Figure 10 – Fuel Cell A/C Output Power from March '05 through May '05




Figure 11 – Fuel Cell System Efficiency from March '05 through May '05




Figure 12 – Corrected Thermal Recovery Scheme with ISTECH Metering System

Hill Air Force Base Fire Station, Building #9

Hill AFB, Utah

	Feb-05	Mar-05	Apr-05	May-05	Jun-05	Jul-05	Aug-05	Sep-05	Oct-05
Run Time (Hours)	658	577	720	680	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Time in Period (Hours)	658	744	720	744	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Availability (%)	100%	78%	100%	91%	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Energy Produced (kWe-hrs AC)	1678.0	1417.0	1774.0	1681.0	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Output Setting (kW)	2.5	2.5	2.5	2.5	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Average Output (kW)	2.55	2.46	2.46	2.47	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Capacity Factor (%)	51.00%	38.09%	49.28%	45.19%	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Fuel Usage, LHV (kWe-hrs AC)	6338.0	5376.0	6715	6435	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Fuel Usage, LHV (BTUs)	2.16E+07	1.83E+07	2.29E+07	2.20E+07	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Fuel Usage (SCF)	21379	18134	22650	21706	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Electrical Efficiency (%)	26.49%	26.37%	26.43%	26.14%	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Thermal Heat Recovery (BTUs)	0	0	0	0	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Heat Recovery Rate (BTUs/hour)	0	0	0	0	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Thermal Efficiency (%)	0.00%	0.00%	0%	0%	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Overall Efficiency (%)	26.49%	26.37%	26.43%	26.14%	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Number of Scheduled Outages	0	0	0	0	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Scheduled Outage Hours	0	0	0	0	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Number of Unscheduled Outages	0	1	0	1	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)
Unscheduled Outage Hours	0	167	0	64	(N/a)	(N/a)	(N/a)	(N/a)	(N/a)

2) Documentation of Acceptance Test

Installation/Acceptance Test Report

Site: Hill AFB, Ogden, GA

Installation Check List

TASK	Initials	DATE	TIME (hrs)
Batteries Installed	GC	1/25/05	2
Stack Installed	GC	1/25/05	3
Stack Coolant Installed	GC	1/25/05	1
Air Purged from Stack Coolant	GC	1/25/05	2
Radiator Coolant Installed	GC	1/25/05	3
Air Purged from Radiator Coolant	GC	1/25/05	1
J3 Cable Installed	GC	1/25/05	1
J3 Cable Wiring Tested	GC	1/25/05	0.5
Inverter Power Cable Installed	GC	1/27/05	0.5
Inverter Power Polarity Correct	GC	1/27/05	0.5
RS 232 /Modem Cable Installed	GC	2/17/05	0.5
DI Solenoid Cable Installed with Diode	GC	1/26/05	0.5
Natural Gas Pipe Installed	GC	1/26/05	8
DI Water / Heat Trace Installed	GC	1/26/05	4
Drain Tubing Installed	GC	1/26/05	1

Commissioning Check List and Acceptance Test

TASK	Initials	DATE	TIME (hrs)
Controls Powered Up and Communication OK	GC	1/31/05	4
SARC Name Correct	GC	1/31/05	1
Start-Up Initiated	GC	1/31/05	6
Coolant Leak Checked	GC	1/31/05	1
Flammable Gas Leak Checked	GC	1/31/05	1
Data Logging to Central Computer	GC	2/17/05	2
System Run for 8 Hours with No Failures	GC	2/18/05	8

3) Daily Work Logs
LOGANEnergy Field Technicians
July '04 – March '05

LOGANEnergy Corp.					
Monthly Site Report					
Period	July-04				
Site	Hill AFB				
Engineer	Date	PP S/N	Activity	Mileage	Hours
G Collard	7/19/2004	320			
			Either location at Hill will provide a significant heat recovery load to the water heater. There are only two adults living in the house therefore showers and laundry would be minimal. There is a significant demand for heat six or so months out of the year. Maybe we could install a small liquid to air heat exchanger in the basement and it could provide most of the heat they would need there. I'm trying to figure a way of getting the most out of the machine.		
			It doesn't sound like they are ready to meet with Mike yet. They seem to have more decisions to make before they can commit to a specific site.		

LOGANEnergy Corp.					
Monthly Site Report					
Period	January-05				
Site	Hill AFB				
Engineer	Date	PP S/N	Activity	Mileage	Hours
G Collard	1/25/2005	320			
			The FC is placed and we started to install the piping. The temp went all the way up to 32 deg/F today. We had to find some way to route our electrical conduits to the panel but I think we have a handle on it.		
Gcollard	1/26/2005	320			
			We had a good day in the frozen tundra of Hill AFB. Temp shot all the way up to 32 deg/F from the overnight low of 25. We got most of the piping outside done, the Connected Energy box mounted and the electrical boxes interconnected. We hope to have the electrical complete tomorrow and most of the heat recovery.		
			The personnel here are very cooperative and interested in what is going on. I am going to contact Quest communications in the morning to get the DSL going. They are not 100% sure it will work at this location.		
G Collard	1/31/2005	320			

			We completed the heat recovery with the plumber. I need to insulate tomorrow and add glycol to the loop. We installed the bollards in front of the FC. That was a real chore. We had to rent a demo hammer to get through the 6 inch thick asphalt.		
			We started the FC and it came up with no problems. It is running great.		

LOGAN Energy Corp.					
Monthly Site Report					
Period	March-05				
Site	Hill AFB				
Engineer	Date	PP S/N	Activity	Mileage	Hours
G Collard	3/14/2005	320			
			1110826535,3/14/2005 1:55:35 PM,Manual (20)ALERT, PHONE_LINE1_BAD_MODEM_RESPONSE, Error Code: (120)(0)		
			1110826579,3/14/2005 1:56:19 PM,Manual (20)ALERT, PHONE_LINE1_PASSED, Error Code: (115)(0)		
			1110826627,3/14/2005 1:57:07 PM,Manual (20)ALERT, PHONE_LINE2_PASSED, Error Code: (123)(0)		
			1110826736,3/14/2005 1:58:56 PM,Reformer Purge (31)EVENT, STARTUP_EVENT, Error Code: (1000)(0)		
			1110828709,3/14/2005 2:31:49 PM,Reformer Purge (31)ESTOP, FUEL_AIR_BLOWER_FAILED_HIGH, Error Code: (626)(0)		
			1110828709,3/14/2005 2:31:49 PM,Unknown (106)EVENT, SHUTDOWN_EVENT, Error Code: (1001)(0)		
			1110828714,3/14/2005 2:31:54 PM,ESTOP (107)ESTOP, HW_ESTOP_SARC_L0, Error Code: (534)(0)		
G Collard	3/24/2005	320			
			1111666181,3/24/2005 7:09:41 AM,Reformer Purge (31)EVENT, STARTUP_EVENT, Error Code: (1000)(0)		
			1111667711,3/24/2005 7:35:11 AM,Reformer Warmup (32)ALERT, RECOVER_RADIATOR_FAN, Error Code: (557)(0)		
			1111667711,3/24/2005 7:35:11 AM,Reformer Warmup (32)SHUTDOWN, LOSS_RADIATOR_FAN, Error Code: (540)(0)		

			1111667711,3/24/2005 7:35:11 AM,SD Ref Cool (104)EVENT, SHUTDOWN_EVENT, Error Code: (1001)(0)		
--	--	--	---	--	--